



দেশ ও মানুষের সেবায়



Digital Bangladesh

বাংলাদেশ টেলিকমিউনিকেশন্স কোম্পানি লিমিটেড (বিটিসিএল)

প্রকল্প পরিচালকের কার্যালয়

চট্টগ্রামের মিরসরাই অর্থনৈতিক অঞ্চলে টেলিযোগাযোগ নেটওয়ার্ক স্থাপন প্রকল্প
টেলিযোগাযোগ ভবন, ৩৭/ই, ইস্কাটন গার্ডেন, ঢাকা-১০০০।



মুজিব
বঙ্গবন্ধু

স্মারক নং: ১৪.৩৩.০০০০.৩০৯.১৪.০০১.১৯-১৩৯

তারিখ: ১৭/০৮/২০২১ খ্রি:।

প্রতি

ব্যবস্থাপনা পরিচালক

বাংলাদেশ টেলিকমিউনিকেশন্স কোম্পানি লিমিটেড


টেলিযোগাযোগ ভবন, ৩৭/ই, ইস্কাটন গার্ডেন, ঢাকা-১০০০।

দৃষ্টি আকর্ষণ : মহাব্যবস্থাপক (প্রকল্প সমন্বয়), প্রধান কার্যালয়, বিটিসিএল, ঢাকা।

বিষয় : “চট্টগ্রামের মিরসরাই অর্থনৈতিক অঞ্চলে টেলিযোগাযোগ নেটওয়ার্ক স্থাপন” শীর্ষক প্রকল্পের ২০২১-২২ অর্থ বছরের কর্মপরিকল্পনা ও
ক্রয় পরিকল্পনা প্রেরণ সংক্রান্ত।

উপর্যুক্ত বিষয়ের পরিপ্রেক্ষিতে জানানো যাচ্ছে যে, বিটিসিএল এর আওতাধীন “চট্টগ্রামের মিরসরাই অর্থনৈতিক অঞ্চলে টেলিযোগাযোগ নেটওয়ার্ক
স্থাপন” শীর্ষক প্রকল্পের ২০২১-২০২২ অর্থ বছরের কর্মপরিকল্পনা ও ক্রয়পরিকল্পনা পরবর্তী প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য এতদসঙ্গে সংযুক্ত করে
প্রেরণ করা হলো।

সংযুক্তি : ০৪ (চার) পাতা।


১৭/০৮/২০২১

(মোঃ আহসান হাবীব তপাদার)

প্রকল্প পরিচালক

চট্টগ্রামের মিরসরাই অর্থনৈতিক অঞ্চলে
টেলিযোগাযোগ নেটওয়ার্ক স্থাপন প্রকল্প,
প্রধান কার্যালয়, বিটিসিএল, ঢাকা-১০০০।

ফোন : ৪১০৩০৭৯৮

তারিখ: ১৭/০৮/২০২১ খ্রি:।

স্মারক নং: ১৪.৩৩.০০০০.৩০৯.১৪.০০১.১৯-১৩৯

অনুলিপি : সদয় অবগতি ও প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য -

১। যুগ্ম প্রধান, ডাক, টেলিযোগাযোগ ও তথ্য প্রযুক্তি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

দৃষ্টি আকর্ষণ : সিনিয়র/ সহকারী প্রধান, ডাক, টেলিযোগাযোগ ও তথ্য প্রযুক্তি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

ANNUAL PROCUREMENT PLAN

১৭৯৭-১৭

Budget : Development

Ministry/ Division: Ministry of Posts, Telecommunications and Information Technology , Post & Telecommunication Division
 Agency : None

Procuring Entity Name & Code: Bangladesh Telecommunication company Limited (BTCL)
 Project /Programme Name & Code: Installation of Telecommunication Network at Mirsharai Economic Zone in Chattogram 224297700

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Extd.cost in Lac Tk	Time Code for Process	Advertise Prequal (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
Goods																	
GD-1	Procurement of Com-puters & Laptop, Printer etc.	No	5	RFP	PD	Gov	4.20	Planned Date Planned Days Actual Dates	0	22/08/21	29/08/21	05/09/21	06/09/21	07/09/21	14/09/21	23	15/11/21
GD-2	Procurement and Installation of DWDM Optical Transmission Equipment	No	LOT	ICT	HOPE	Gov	529.2	Planned Date Planned Days Actual Dates	0	28/11/20	10/02/21	15/03/21	10/06/21	22/06/21	19/07/21	233	31/12/21*
GD-3	Procurement and Installation of Core and IP Equipment	No	LOT	ICT	HOPE	Gov	1990.8	Planned Date Planned Days Actual Dates	0	15/09/21	31/10/21	21/11/21	12/12/21	19/12/21	31/12/21*	123	31/12/21*
GD-4	Procurement of Furniture	Set	LOT	OTM	PD	Gov	50.00	Planned Date Planned Days Actual Dates		05/09/21	26/09/21	10/10/21	17/10/21	24/10/21	21/11/21	77	31/12/21*
GD-5	Procurement of OFC and HDPE Duct for Backbone & Access Network	Km	102	DPM	HOPE	Gov	245.00	Planned Date Planned Days Actual Dates	0	12/10/21		26/10/21	02/11/21			21	31/12/21*

১৭৯৭-১৭
 17.08.2021

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Extd.cost in Lac Tk	Time Code for Process	Advertise Prequal (If Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1								9	10	11	12	13	14	15	16	17	18
GD-6	Procurement of Vehicle for Operation & Maintenance	No	2	DPM	HOPE	Gov	120.00	Planned Date Planned Days Actual Dates		03/09/21			23/09/21 21	30/09/21 7	14/10/21 14	42	13/12/21 102
GD-7	Procurement and Installation of Sub-Station Equipment	No	LOT	OTM	PD	Gov	60.00	Planned Date Planned Days Actual Dates		02/09/21	16/09/21 14	30/09/21 14	7/10/21 7	14/10/21 7	11/11/21 28	70	31/12/21* 250
GD-8	Procurement of Equipment for Integration to the Existing systems if required	No	LOT	DPM	HOPE	Gov	42.00	Planned Date Planned Days Actual Dates		05/09/21	19/09/21 14	03/10/21 14	10/10/21 7	17/10/21 7	14/11/21 28	70	31/12/21* 250
GD-9	Procurement of overhead OFC figure-8 Optical Dropwire and UTP Cable	Km	140	OTM	PD	Gov	45.00	Planned Date Planned Days Actual Dates		02/09/21	16/09/21 14	30/09/21 14	7/10/21 7	14/10/21 7	11/11/21 28	70	31/12/21* 160

Jens
17.08.2021

(Md. Ahsan Habib Tapader)
Project Director
Installation of Telecommunication Network at
Mirsharai Economic Zone in Chatoigram

Works																	
Package No	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contracting Authority	Source of Funds	Estimated in Lac Tk	Time Code for Process	Advertisement (If Applicable)	Invite/Award Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
WD-1	Construction of 4 storied Telecom Building, Sub-Station, Rest House / Dormitory / Officer's Hostel, Land Development, Boundary Wall, Approach Road	No	1	OTM	HOPE	Gov	1189.24	Planned Date	0	07/09/21	05/10/21	26/10/21	16/11/21	23/11/21	21/12/21	105	31/12/21*
								Planned Days			28	21	21	7	28		
WD-2	Installation of Optical Backbone and Access Network	No	2	OTM	HOPE	Gov	295.00	Planned Date	0	07/09/21	05/10/21	26/10/21	16/11/21	23/11/21	21/12/21	105	31/12/21*
								Planned Days			28	21	21	7	28		
								Actual Dates									

* Work Completion date proposed with assumption of extension of project period for two year i.e up to December, 2023

Jeffer
17.08.2021

(Md. Ahsan Habib Tapader)
Project Director
Installation of Telecommunications Network at
Mirsharai Economic Zone in Chattogram
Tel : 02-41030798
e-mail : manik136@yahoo.com

(Md. Ahsan Habib Tapader)
Project Director
Installation of Telecommunication Network at
Mirsharai Economic Zone in Chattogram